



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC

Week Start: Tue, 5/9/2023
 Today Date: Tue, 5/9/2023
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	May 8, 2023							May 15, 2023							May 22, 2023						
								8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
DCKA-2021-C-0025.6 Pre-Construction																												
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22		425																					
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																												
A11190	PH1H Install Stormdrain MH 3-7, MH 3-8, MH 10-1, MH 10-2, I 3-7, I 10-3	CPDC	Basins Remaining	85%	3/6/23	4/25/23	50.00																					
A11210	PH1I Install Stormdrain I3-6, I10-1, I10-2, & RCP	CPDC	Pending on PEPCO pole bracing	0%	5/15/23	5/27/23	12.00																					
A11170	PH1D-H Relocate Watermain	CPDC		60%	2/15/23	3/16/23	29.00																					
A11175-CO	CO: Additional Watermain @ Conn. & Ordway	CPDC		80%	4/26/23	5/13/23	17.00																					
A11220	PH1 Perform CCTV Inspection	CPDC		50%	12/1/22	12/2/22	1.00																					
A11250	PH1 Restore Utility PCC Base	CPDC		40%	2/7/23	2/18/23	11.00																					
DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)																												
A2040	PH2 Install PCC Curb/Gutter, PCC Sidewalk Base, ADA WCR Sta. 1002+25 to Sta. 1010+00	CPDC		90%	3/1/23	4/14/23	44.00																					
A2090	PH2 Install Cobblestone Pavers, Thermal Stone Pavers, Cabbestone Pavers, Concrete Block Pav	RCE		90%	3/20/23	4/15/23	26.00																					
A2015	PH2 PEPCO Reset Manhole and Vaults	PEPCO	Waiting for grates	75%	3/9/23	4/10/23	32.00																					
A2090	PH2B Demo Existing Sidewalk & Install Proposed block Sidewalk Sta. 2000+00 to 2004+00	CPDC/RCE		90%	4/17/23	5/5/23	18.00																					
A2100	PH2B Demo Existing Sidewalk & Install Proposed block Sidewalk Sta. 2004+00 to 2008+00	CPDC/RCE		60%	5/6/23	5/21/23	15.00																					
A2080	PH2 Install Porous Rubber Sidewalk	CapitplFelx		0%	5/22/23	6/1/23	10.00																					
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																												
A3260	PH3A Install PCC Sidewalk, Stone Paver Thermal, Cobblestone edging, Masonry Stone and Plan	RCE	coping masonry to complete	95%	3/15/23	3/17/23	2.00																					
DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)																												
A4025	PH4 Install New Curb/Gutter Layout, Sidewalk & ADA WCR @ Inter Newark St & Conn. Ave	CPDC/RCE	pending Consigli demobilization of construction fence	0%			0.00																					
DCKA-2021-C-0025.7.6.2 Permanent Traffic & StreeLighting																												
A1575	Install Electrical Conduit at Ordway St & Conn. Ave Inter	MC DEAN		90%	11/2/22	5/13/23	192.00																					
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN	Pending RFI 78	95%	2/27/23	4/8/23	40.00																					
	Install Traffic Pole & Fixtures & Cable at Ordway & Conn. Ave Inter	MC DEAN		90%	4/17/23	5/29/23	42.00																					
	Install Traffic Pole & Fixtures & Cable at Macomb & Conn. Ave Inter	MC DEAN		20%	4/17/23	5/19/23	32.00																					