



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements
 CAPITOL PAVING OF D.C., INC

Week Start: Tue, 6/20/2023
 Today Date: Tue, 6/20/2023
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jun 19, 2023							Jun 26, 2023					Jul 3, 2023								
								19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
DCKA-2021-C-0025.6 Pre-Construction																												
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22	3/25/22	467																					
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																												
A11210	PH1 Install Stormdrain I3-6, I10-1, I10-2, & RCP	CPDC		95%	5/15/23	6/9/23	25.00																					
A11250	PH1 Restore Utility PCC Base	CPDC		40%	6/21/23	7/7/23	16.00																					
A11220	PH1 Perform CCTV Inspection	INISGHT	Tentative	50%	6/22/23	6/23/23	1.00																					
	WGL Service Relocation	WGL	Completed	100%	6/5/23	6/20/23	15.00																					
DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)																												
A2090	PH2 Install Cobblestone Pavers, Thermal Stone Pavers, Cabbestone Pavers, Concrete Block Pa	RCE	Completed	100%	3/20/23	6/20/23	92.00																					
A2080	PH2 Install Porous Rubber Sidewalk	CapitplFelx	onhold	0%			0.00																					
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																												
A3260	PH3A Install PCC Sidewalk, Stone Paver Thermal, Cobblestone edging, Masonry Stone and Plan	RCE	Completed	100%	6/14/23	6/17/23	3.00																					
DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)																												
A4025	PH4 Install New Curb/Gutter Layout, Sidewalk & ADA WCR @ Inter Newark St & Conn. Ave	CPDC		85%	6/5/23	6/17/23	12.00																					
	Verizon MH Reset & Conduit	VERIZON	Completed	100%	6/5/23	6/16/23	11.00																					
A4025	PH4 Install Sidewalk	CPDC/RCE	pending Consigli demobilization of construction fence	0%			0.00																					
DCKA-2021-C-0025.7.6.2 Permanent Traffic & Streelighting																												
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN		95%	2/27/23	6/10/23	103.00																					
	Install Traffic Pole & Fixtures & Cable at Macomb & Conn. Ave Inter	MC DEAN		20%	6/5/23	6/16/23	11.00																					
	Install Communication Cable	MC DEAN	Blockages	90%	5/22/23	6/30/23	39.00																					
	Conduit Blockages	MC DEAN		50%	6/12/23	6/24/23	12.00																					
	FD Conduit & JB Installation	MC DEAN	Completed	100%	6/7/23	6/12/23	5.00																					