

2 Week Lookahead

							May 9, 2022							May 16, 2022							May 23, 2022																
							9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29										
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S										
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																																					
A11050	PH1A Install Stormdrain MH 5-2, MH 8-1, and I 5-1	CPDC	Work on MHS-2 & MH8-1	45%	3/21/22	51																															
A11040	PH1A Install RCP	CPDC	B/w MH5-2 and 8-1	0%	4/18/22	5/14/22																															
A11090	PH1B Install I8-3 and RCP	CPDC	Install RCP Only	0%	5/13/22	5/31/22																															
A11080	PH1B Install Stormdrain MH 8-2, I 8-1, I 8-2	CPDC	Tentative on RFI Resolution	0%	5/11/22	5/13/22																															
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																																					
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFIs Resolution	0%	3/21/2022	51																															
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC	Tentative on RFIs Resolution for I 4-6	80%	4/6/22	5/13/22																															
A3150	PHE-A Install Stormdrain Structures I4-2, MH4-2 and RCP	CPDC	Install MH 4-2	0%	5/13/22	5/28/22																															
A3100	PH3G Reconstruct Alley 2, Driveway, Curb&Gutter and Sidewalk	CPDC	Tentative on RFIs Resolution for A3050	0%																																	

