



# TWO WEEK LOOK AHEAD SCHEDULE

## PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC

Week Start: Wed, 3/8/2023  
 Today Date: Wed, 3/8/2023  
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Mar 6, 2023							Mar 13, 2023							Mar 20, 2023						
								6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>DCKA-2021-C-0025.6 Pre-Construction</b>																												
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22	3/25/22	363																					
<b>DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)</b>																												
A11180	PH1F-G Install Stormdrain RCP	CPDC	Dependent on watermainwork	30%	1/13/23	3/15/23	61.00																					
A11190	PH1H Install Stormdrain MH 3-7, MH 3-8, MH 10-1, MH 10-2, I 3-7, I 10-3	CPDC	MH 3-7	0%	3/6/23	3/11/23	5.00																					
A11200	PH1H Install RCP	CPDC		0%	3/13/23	4/2/23	20.00																					
A11250	PH1 Restore Utility PCC Base	CPDC		40%	2/7/23	2/18/23	11.00																					
A11170	PH1D-H Relocate Watermain	CPDC		20%	2/15/23	2/20/23	5.00																					
	Watermain Shutdown (NIGHT WORK)	CPDC	tentaive - waiting on DC confirmation	0%	3/16/23	3/16/23	0.00																					
A11220	PH1 Perform CCTV Inspection	CPDC		50%	12/1/22	12/2/22	1.00																					
<b>DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)</b>																												
2000	PH2 Install MOT Signs & Erosion and Sediment Controls	CPDC	completed	100%	2/27/23	2/28/23	1.00																					
A2010	PH2 Test Pit, Layout, and Sawcut	CPDC	completed	100%	2/28/23	3/3/23	3.00																					
A2020	PH2 Demo Existing Travel Lane, Reset MH/Vault Covers, 4" PVC Connect Pipe, Prop. PCC Trav	CPDC		25%	3/1/23	3/26/23	25.00																					
A2040	PH2 Install PCC Curb/Gutter, PCC Sidewalk Base, ADA WCR Sta. 1002+25 to Sta. 1010+00	CPDC		10%	3/1/23	3/26/23	25.00																					
A2015	PH2 PEPCO Reset Manhole and Vaults	PEPCO		0%	3/27/23	5/8/23	42.00																					
<b>DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)</b>																												
A3190	PH3A Install PCC Coping, Art Foundation, PCC Curb/Gutter, ADA WCR, PCC Base	CPDC	Tentative	70%	10/7/22	3/18/23	162.00																					
	PH3A PEPCO Reset Manhole	PEPCO		50%	3/1/23	3/10/23	9.00																					
	Coping Wall Masonry Stone	RCE		95%	1/3/23	1/11/23	8.00																					
<b>DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)</b>																												
A4030	PH4 Install ADA WCRs, PCC Curb/gutter, & Driveways	CPDC	completed	100%	2/2/23	2/22/23	20.00																					
A4060	PH4 Install Cobblestone Pavers & Concrete Block Paver	RCE	completed	100%	2/5/23	2/24/23	19.00																					
A4025	PH4 Install New Curb/Gutter Layout, Sidewalk & ADA WCR @ Inter Newark St & Conn. Ave	CPDC/RCE	pending Consigli demobilization of construction fence	0%			0.00																					
<b>DCKA-2021-C-0025.7.6.2 Permanent Traffic &amp; Streelighting</b>																												
A1590	Install Electrical Manholes & Conduit at Quebec & Porter St Inter	MC DEAN	pending on PEPCO Cons team to make conduit connection	70%	10/31/22	3/3/23	123.00																					
A1575	Install Electrical Conduit at Ordway St & Conn. Ave Inter	MC DEAN	pending on PEPCO Cons team to make conduit connection	70%	11/2/22	2/24/23	114.00																					
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN		30%	2/27/23	3/18/23	19.00																					