

2 Week Lookahead

							Jun 6, 2022			Jun 13, 2022					Jun 20, 2022												
							6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																											
A11050	PH1A Install Stormdrain MH 5-2, MH 5-3, MH 8-1, and I 5-1	CPDC	Waiting on WGL relocation	50%	3/21/22	79																					
A11040	PH1A Install RCP	CPDC	B/w MH5-2 and 8-1	75%	4/18/22	5/14/22																					
A11080	PH1B Install Stormdrain MH 8-2, I 8-3, I 8-2	CPDC	MH 8-2	0%	5/13/22	6/14/22																					
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																											
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC		0%	3/21/2022	79																					
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC	Tentative on RFI 33 Resolution for I4-6	80%	6/13/22	6/17/22																					
A3150	PHE-A Install Stormdrain Structures I4-2, MH4-2 and RCP	CPDC	Tentative on RFI 28 for I4-2	0%	4/6/22	5/12/22																					
A3100	PH3G Reconstruct Alley 2, Driveway, Curb&Gutter and Sidewalk	CPDC		0%	6/14/22	6/30/22																					

