

2 Week Lookahead

					Apr 25, 2022					May 2, 2022					May 9, 2022														
					25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15				
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)					3/21/22					37																			
A11050	PH1A Install Stormdrain MH 5-2, MH 8-1, and I 5-1	CPDC		15%	4/18/22	5/6/22	[Gantt bar: Apr 25-27, May 2-7]																						
A11040	PH1A Install RCP	CPDC	Tentative on RFI Resolution	0%	5/2/22	5/20/22	[Gantt bar: May 2-20]																						
	PH1A Remove Existing Trees	CPDC		0%	5/2/22	5/3/22	[Gantt bar: May 2-3]																						
A11080	PH1B Install Stormdrain MH 8-2, I 8-1, I 8-2	CPDC	Tentative on RFI Resolution	0%																									
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)					3/21/2022					37																			
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFIs Resolution	0%																									
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC		50%	4/6/22	5/13/22	[Gantt bar: Apr 25-27, May 2-13]																						
A3100	PH3G Reconstruct Alley 2, Dirveaway, Curb&Gutter and Sidewalk	CPDC	Tentative on RFIs Resolution for A3050	0%																									

