

2 Week Lookahead

					May 30, 2022					Jun 6, 2022					Jun 13, 2022										
					30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																									
A11050	PH1A Install Stormdrain MH 5-2, MH 5-3, MH 8-1, and I 5-1	CPDC	Waiting on WGL relocation	50%	4/18/22	5/14/22																			
A11040	PH1A Install RCP	CPDC	B/w MH5-2 and 8-1	30%	5/13/22	6/17/22	█					█					█								
A11080	PH1B Install Stormdrain MH 8-2, I 8-3, I 8-2	CPDC		0%																					
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																									
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFI 19 Resolution	0%																					
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC	Tentative on RFI 33 Resolution for I4-6	80%	4/6/22	5/12/22																			
A3150	PHE-A Install Stormdrain Structures I4-2, MH4-2 and RCP	CPDC	Tentative on RFI 28 for I4-2	0%																					
A3100	PH3G Reconstruct Alley 2, Dirveaway, Curb&Gutter and Sidewalk	CPDC	Tentative on RFIs Resolution for A3050 & A3070	0%																					

