



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC

Week Start: Tue, 6/6/2023
 Today Date: Wed, 6/7/2023
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jun 5, 2023							Jun 12, 2023							Jun 19, 2023						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
DCKA-2021-C-0025.6 Pre-Construction																												
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22	3/25/22	454																					
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																												
A11190	PH1H Install Stormdrain MH 3-7, MH 3-8, MH 10-1, MH 10-2, I 3-7, I 10-3	CPDC	Completed	100%	3/6/23	4/25/23	50.00																					
A11210	PH1I Install Stormdrain I3-6, I10-1, I10-2, & RCP	CPDC	Dependent on WGL Ser Relocation	95%	5/15/23	6/9/23	25.00	■																				
A11250	PH1 Restore Utility PCC Base	CPDC		40%	6/19/23	7/1/23	12.00	■																				
A11220	PH1 Perform CCTV Inspection	CPDC		50%			0.00																					
	WGL Service Relocation	WGL		50%	6/5/23	6/16/23	11.00	■																				
DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)																												
A2090	PH2 Install Cobblestone Pavers, Thermal Stone Pavers, Cabbblestone Pavers, Concrete Block Pav	RCE		90%	3/20/23	6/10/23	82.00	■																				
A2015	PH2 PEPCO Reset Manhole and Vaults	PEPCO	resumed 5/30	75%	3/9/23	6/10/23	93.00	■																				
A2100	PH2B Demo Existing Sidewalk & Install Proposed block Sidewalk Sta. 2004+00 to 2008+00	CPDC/RCE	Completed	100%	5/6/23	5/31/23	25.00																					
A2080	PH2 Install Porous Rubber Sidewalk	CapitplFelx	onhold	0%			0.00																					
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																												
A3260	PH3A Install PCC Sidewalk, Stone Paver Thermal, Cobblestone edging, Masonry Stone and Plan	RCE	coping masonry to complete	95%	6/12/23	6/17/23	5.00	■																				
DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)																												
A4025	PH4 Install New Curb/Gutter Layout, Sidewalk & ADA WCR @ Inter Newark St & Conn. Ave	CPDC		85%	6/5/23	6/17/23	12.00	■																				
	Verizon MH Reset & Conduit	VERIZON		20%	6/5/23	6/16/23	11.00	■																				
A4025	PH4 Install Sidewalk	CPDC/RCE	pending Consigli demobilization of construction fence	0%			0.00																					
DCKA-2021-C-0025.7.6.2 Permanent Traffic & Streelighting																												
A1575	Install Electrical Conduit at Ordway St & Conn. Ave Inter	MC DEAN	Completed	100%	11/2/22	5/13/23	192.00																					
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN		95%	2/27/23	6/10/23	103.00																					
	Install Traffic Pole & Fixtures & Cable at Ordway & Conn. Ave Inter	MC DEAN	Completed	100%	4/17/23	6/2/23	46.00																					
	Install Traffic Pole & Fixtures & Cable at Macomb & Conn. Ave Inter	MC DEAN		20%	6/5/23	6/16/23	11.00	■																				
	Install Communication Cable	MC DEAN		80%	5/22/23	6/9/23	18.00	■																				
	FD Conduit & JB Installation	MC DEAN		0%	6/7/23	6/12/23	5.00	■																				