



TWO WEEK LOOK AHEAD SCHEDULE
PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements
 CAPITOL PAVING OF D.C., INC

Week Start: Tue, 7/11/2023
 Today Date: Tue, 7/11/2023
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jul 10, 2023							Jul 17, 2023						Jul 24, 2023											
								10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30				
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S				
DCKA-2021-C-0025.6 Pre-Construction																																
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22		488																									
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																																
A11210	PH1 Install Stormdrain I3-6, I10-1, I10-2, & RCP	CPDC	Completed	100%	5/15/23	6/30/23	46.00																									
A11250	PH1 Restore Utility PCC Base	CPDC	Completed	100%	6/21/23	7/8/23	17.00																									
A11220	PH1 Perform CCTV Inspection	INISGHT	Tentative	50%	7/10/23	7/16/23	6.00	█	█	█	█	█																				
DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)																																
A2080	PH2 Install Porous Rubber Sidewalk	CapitplFelx	onhold	0%			0.00																									
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST) - COMPLETED																																
DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)																																
A4025	PH4 Install New Curb/Gutter Layout, Sidewalk & ADA WCR @ Inter Newark St & Conn. Ave	CPDC	Completed	100%	6/5/23	6/17/23	12.00																									
A4025	PH4 Install Sidewalk & Misc Items	CPDC/RCE	on hold - pending DDOT Final Decsion	0%			0.00																									
	Install FD Driveway	CPDC		20%	7/5/23	7/21/23	16.00	█	█	█	█	█																				
	Install WCR @ Macomb St Inter	CPDC		0%	7/19/23	7/21/23	2.00																									
	Restore Misc UT PCC Base	CPDC		0%	7/24/23	7/29/23	5.00																									
DCKA-2021-C-0025.7.6.2 Permanent Traffic & Streligting																																
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN		95%	2/27/23	6/10/23	103.00																									
	Install Traffic Pole & Fixtures & Cable at Macomb & Conn. Ave Inter	MC DEAN		70%	6/5/23	6/16/23	11.00																									
	Install Communication Cable	MC DEAN	Blockages	90%	5/22/23	7/22/23	61.00	█	█	█	█	█																				
	Conduit Blockages	MC DEAN		50%	6/12/23	7/22/23	40.00	█	█	█	█	█																				
DCKA-2021-C-0025.7.5 Phase 5 (M&P)																																
A5000	Asphalt Milling Connecticut Ave & Side Streets	METRO		0%	8/31/23	9/5/23	5.00																									
A5010	Asphalt Paving Connecticut Ave & Side Streets	METRO		0%	9/7/23	9/12/23	5.00																									
A5030	Installation of Pavement Marking	Equus		0%	9/14/23	9/19/23	5.00																									
A5030	Installation of Pavement Signage	CPDC		0%	9/21/23	9/26/23	5.00																									