

2 Week Lookahead

						May 23, 2022				May 30, 2022					Jun 6, 2022											
						23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																										
					3/21/22																					
A11050	PH1A Install Stormdrain MH 5-2, MH 5-3, MH 8-1, and I 5-1	CPDC	Waiting on WGL relocation	50%	4/18/22	5/14/22																				
A11040	PH1A Install RCP	CPDC	B/w MH5-2 and 8-1	0%	5/13/22	6/12/22																				
A11090	PH1B Install I8-1 and RCP	CPDC	completed	100%	5/11/22	5/19/22																				
A11080	PH1B Install Stormdrain MH 8-2, I 8-3, I 8-2	CPDC		0%																						
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																										
					3/21/2022																					
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFI 19 Resolution	0%																						
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC	Tentative on RFI 33 Resolution for I 4-6	80%	4/6/22	5/12/22																				
A3150	PHE-A Install Stormdrain Structures I4-2, MH4-2 and RCP	CPDC	Tentative on RFI 28 for I4-2	0%																						
A3100	PH3G Reconstruct Alley 2, Driveway, Curb&Gutter and Sidewalk	CPDC	Tentative on RFIs Resolution for A3050 & A3070	0%																						

