



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC



Week Start:	Mon, 4/18/2022
Today Date:	Wed, 4/20/2022
Display Week:	1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Apr 18, 2022							Apr 25, 2022							May 2, 2022																
								18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8										
DCKA-2021-C-0025.3.2 Material Submittals																																						
					2/1/2022	78																																
A1350	Prepare & Submit - Surface-Civil Materials	CPDC PM		50%	2/1/22	6/2/22																																
A1360	Prepare & Submit - Furnishings Materials	CPDC PM		50%	2/1/22	6/2/22																																
A1420	Engineer's Review & Approval - DDOT Surface-Civil Submittals	Engineer		50%	2/1/22	6/2/22																																
A1430	Engineer's Review & Approval - DDOT Furnishings Submittals	Engineer		50%	2/1/22	6/2/22																																
DCKA-2021-C-0025.6 Pre-Construction																																						
					3/10/22	41																																
A1540	Project Stake Out & Lay Out	CPDC		65%	3/7/22	4/30/22																																
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																																						
					3/21/22	30																																
A11020	PH1A & Misc Test Pit, Layout, and Sawcut	CPDC		80%	3/21/22	4/15/22																																
A11050	PH1A Install Stormdrain MH 5-2, MH 8-1, and I 5-1	CPDC		15%	4/18/22	5/5/22																																
A11080	PH1B Install Stormdrain MH 8-2, I 8-1, I 8-2	CPDC		0%	5/6/22	5/16/22																																
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																																						
					3/21/2022	30																																
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFIs Resolution	0%	4/25/22	5/7/22																																
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC		50%	4/6/22	5/7/22																																
A3090	Perform CCTV Inspection	CPDC	Completed	100%	4/18/22	4/18/22																																
A3100	PH3G Reconstruct Alley 2, Dirveaway, Curb&Gutter and Sidewalk	CPDC	Tentative on RFIs Resolution for A3050	0%	5/9/22	5/16/22																																