



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC

Week Start: Tue, 7/18/2023
 Today Date: Tue, 7/18/2023
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jul 17, 2023							Jul 24, 2023						Jul 31, 2023																	
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S										
DCKA-2021-C-0025.6 Pre-Construction																																						
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22		495																															
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																																						
A11220	PH1 Perform CCTV Inspection	INISGHT		50%	7/18/23	7/18/23	0.00		█																													
DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)																																						
A2080	PH2 Install Porous Rubber Sidewalk	CapitplFelix	onhold	0%			141																															
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST) - COMPLETED																																						
DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)																																						
A4025	PH4 Install Sidewalk & Misc Items	CPDC/RCE	on hold - pending DDOT Final Decsion	0%			0.00																															
	Install FD Driveway	CPDC	Completed	100%	7/5/23	7/17/23	12.00	█																														
	Install WCR @ Macomb St Inter	CPDC		0%	7/26/23	7/29/23	3.00														█																	
	Restore Misc UT PCC Base	CPDC		0%	7/17/23	7/23/23	6.00	█																														
DCKA-2021-C-0025.7.6.2 Permanent Traffic & StreeLighting																																						
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN		95%	2/27/23	6/10/23	103.00																															
	Install Traffic Pole & Fixtures & Cable at Macomb & Conn. Ave Inter	MC DEAN		70%	6/5/23	6/16/23	11.00																															
	Install Communication Cable	MC DEAN	Bloackages	90%	5/22/23	7/29/23	68.00	█													█																	
	Conduit Bloackages	MC DEAN		50%	6/12/23	7/22/23	40.00	█																														
DCKA-2021-C-0025.7.5 Phase 5 (M&P)																																						
A5000	Asphalt Milling Connecticut Ave & Side Streets	METRO	NIGHTWORK	0%	7/31/23	8/5/23	5.00																															
A5010	Asphalt Paving Connectut Ave & Side Streets	METRO	NIGHTWORK	0%	8/7/23	8/12/23	5.00																															
A5030	Installation of Pavement Marking	Equus		0%	8/14/23	8/19/23	5.00																															
A5030	Installation of Pavement Signage	CPDC		0%	8/21/23	8/26/23	5.00																															