



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC



Week Start:

Today Date:

Display Week:

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Mar 14, 2022							Mar 21, 2022							Mar 28, 2022												
								14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S						
DCKA-2021-C-0025.3.2 Material Submittals																																		
					2/1/2022	4/2/2022	43																											
A1350	Prepare & Submit - Surface-Civil Materials	CPDC PM		10%	2/1/22	4/2/22																												
A1360	Prepare & Submit - Furnishings Materials	CPDC PM		10%	2/1/22	4/2/22																												
A1420	Engineer's Review & Approval - DDOT Surface-Civil Submittals	Engineer		10%	2/1/22	4/2/22																												
A1430	Engineer's Review & Approval - DDOT Furnishings Submittals	Engineer		10%	2/1/22	4/2/22																												
DCKA-2021-C-0025.6 Pre-Construction																																		
					3/10/22	3/25/22	6																											
A1520	Installation of Variable Message Sign (PCMS)	CPDC		0%	3/10/22	3/11/22																												
A1520	Mark Exiting Utilities	Miss Utility		0%	3/14/22	3/19/22																												
A1570	Project Mobilization	CPDC		0%	3/21/22	4/2/22																												
A1540	Project Stake Out & Lay Out	CPDC		20%	3/7/22	4/2/22																												
DCKA-2021-C-0025.7.1 Phase 1																																		
					3/21/22	3/25/22	-5																											
A11000	PH1 Install MOT Signs & Devices	CPDC		0%	3/21/22	3/25/22																												
A11010	PH1 Install Erosion & Sediment Controls	CPDC		0%	3/21/22	3/25/22																												
A11020	PH1A & Misc Test Pit, Layout, and Sawcut	CPDC		0%	3/21/22	4/1/22																												
DCKA-2021-C-0025.7.3 Phase 3																																		
					3/21/2022	3/25/2022	-5																											
A3000	PH3 Install MOT Signs & Erosion and Sediment Controls	CPDC		0%	3/21/22	3/25/22																												
A3010	PH3G-I Test Pit, Layout, and Sawcut	CPDC		0%	3/23/22	4/1/22																												
A3020	PH3G Install Stormdrain Structures I9-3, MH9-2, I9-4, MH9-3, 9-1, MH9-1	CPDC		0%	3/24/22	4/21/22																												