

2 Week Lookahead

						May 2, 2022								May 9, 2022							May 16, 2022																		
						2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22													
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)						3/21/22						44																											
A11050	PH1A Install Stormdrain MH 5-2, MH 8-1, and I 5-1	CPDC	Work on MH5-2 & MH8-1	40%	4/18/22	5/6/22	[Gantt bar: May 2-8]																																
A11040	PH1A Install RCP	CPDC	Tentative on RFI Resolution	0%	5/9/22	5/27/22	[Gantt bar: May 9-27]																																
A11080	PH1B Install Stormdrain MH 8-2, I 8-1, I 8-2	CPDC	Tentative on RFI Resolution	0%	[Gantt bar: May 9-27]																																		
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)						3/21/2022						44																											
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFIs Resolution	0%	[Gantt bar: May 9-27]																																		
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC		60%	4/6/22	5/21/22	[Gantt bar: May 2-21]																																
A3100	PH3G Reconstruct Alley 2, Driveway, Curb&Gutter and Sidewalk	CPDC	Tentative on RFIs Resolution for A3050	0%	[Gantt bar: May 9-27]																																		

