



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements
CAPITOL PAVING OF D.C., INC

Week Start: Tue, 3/21/2023
 Today Date: Tue, 3/21/2023
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Mar 20, 2023							Mar 27, 2023					Apr 3, 2023														
								20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S						
DCKA-2021-C-0025.6 Pre-Construction																																		
A1540	Project Stake Out & Lay Out	CPDC		85%	3/7/22	3/25/22	376																											
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																																		
A11180	PH1F-G Install Stormdrain RCP	CPDC	Dependent on watermainwork	30%	1/13/23	3/15/23	61.00																											
A11190	PH1H Install Stormdrain MH 3-7, MH 3-8, MH 10-1, MH 10-2, 1 3-7, 1 10-3	CPDC	MH 3-7	0%	3/6/23	3/11/23	5.00																											
A11200	PH1H Install RCP	CPDC		30%	3/13/23	4/8/23	26.00																											
A11250	PH1 Restore Utility PCC Base	CPDC		40%	2/7/23	2/18/23	11.00																											
A11170	PH1D-H Relocate Watermain	CPDC		30%	2/15/23	3/16/23	29.00																											
	Watermain Shutdown (NIGHT WORK)	CPDC	completed	100%	3/16/23	3/16/23	0.00																											
A11220	PH1 Perform CCTV Inspection	CPDC		50%	12/1/22	12/2/22	1.00																											
DCKA-2021-C-0025.7.2 Phase 2 (SERVICE LANE)																																		
A2020	PH2 Demo Existing Travel Lane, Reset MH/Vault Covers, 4" PVC Connect Pipe, Prop. PCC Trave	CPDC		55%	3/1/23	3/26/23	25.00																											
A2040	PH2 Install PCC Curb/Gutter, PCC Sidewalk Base, ADA WCR Sta. 1002+25 to Sta. 1010+00	CPDC		30%	3/1/23	3/26/23	25.00																											
A2015	PH2 PEPCO Reset Manhole and Vaults	PEPCO		10%	3/9/23	4/20/23	42.00																											
A2060	PH2 Install Cobblestone Pavers, Thermal Stone Pavers, Cabbblestone Pavers, Concrete Block Pa	RCE		10%	3/20/23	4/8/23	19.00																											
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																																		
A3190	PH3A Install PCC Coping, Art Foundation, PCC Curb/Gutter, ADA WCR, PCC Base	CPDC	completed	100%	10/7/22	3/15/23	159.00																											
	PH3A PEPCO Reset Manhole	PEPCO		50%	3/1/23	3/10/23	9.00																											
A3260	PH3A Install PCC Sidewalk, Stone Paver Thermal, Cobblestone edging, Masonry Stone and Plar	RCE	coping masonry to complete	95%	3/15/23	3/17/23	2.00																											
A3170	PH3B Reconstruct ADA WCR, Curb/Gutter and Sidewalk	CPDC	depedent on PEPCO reset mh at WCR	0%	3/15/23	3/17/23	2.00																											
DCKA-2021-C-0025.7.4 Phase 4 (SB CT Ave)																																		
A4025	PH4 Install New Curb/Gutter Layout, Sidewalk & ADA WCR @ Inter Newark St & Conn. Ave	CPDC/RCE	pending Consigli demobilization of construction fence	0%	11/28/2022		113																											
DCKA-2021-C-0025.7.6.2 Permanent Traffic & Streelighting																																		
A1590	Install Electrical Manholes & Conduit at Quebec & Porter St Inter	MC DEAN		70%	10/31/22	3/24/23	144.00																											
	Install Traffic & Streetlight Poles, Fixtures, & Cable at Porter St & Quebec St Inter	MC DEAN		5%	3/20/23	3/31/23	11.00																											
A1575	Install Electrical Conduit at Ordway St & Conn. Ave Inter	MC DEAN		70%	11/2/22	3/31/23	149.00																											
A1560	Install Elctrical Manholes & Conduit at Macomb St & Conn. Ave Inter	MC DEAN		30%	2/27/23	4/8/23	40.00																											
	Install Traffic Pole & Fixtures & Cable at Macomb & Conn. Ave Inter	MC DEAN		0%	4/3/23	4/8/23	5.00																											