



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC



Week Start:	Mon, 4/11/2022
Today Date:	Wed, 4/13/2022
Display Week:	1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Apr 11, 2022							Apr 18, 2022							Apr 25, 2022						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
DCKA-2021-C-0025.3.2 Material Submittals																												
					2/1/2022		71																					
A1350	Prepare & Submit - Surface-Civil Materials	CPDC PM		50%	2/1/22	6/2/22		█	█	█	█	█	█															
A1360	Prepare & Submit - Furnishings Materials	CPDC PM		50%	2/1/22	6/2/22		█	█	█	█	█	█															
A1420	Engineer's Review & Approval - DDOT Surface-Civil Submittals	Engineer		50%	2/1/22	6/2/22		█	█	█	█	█	█															
A1430	Engineer's Review & Approval - DDOT Furnishings Submittals	Engineer		50%	2/1/22	6/2/22		█	█	█	█	█	█															
DCKA-2021-C-0025.6 Pre-Construction																												
A1540	Project Stake Out & Lay Out	CPDC		65%	3/7/22	4/30/22		█	█	█	█	█	█															
DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)																												
A11020	PH1A & Misc Test Pit, Layout, and Sawcut	CPDC		80%	3/21/22	4/15/22		█	█	█	█	█	█															
A11050	PH1A Install Stormdrain MH 5-3, MH 8-1, and I 5-1	CPDC	Tentative on RFIs Resolution	0%	4/18/22	4/30/22																						
DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)																												
A3010	PH3G-I Test Pit, Layout, and Sawcut	CPDC	Completed	100%	3/23/22	4/4/22																						
A3020	PH3G Install Stormdrain Structures I9-3, MH9-2, I9-4, MH9-3, 9-1, MH9-1	CPDC	Completed	100%	3/25/22	4/9/22																						
A3030	PH3G Install Stormdrain RCP	CPDC	Completed	100%	4/4/22	4/12/22		█																				
A3040	PH3H Install Stormdrain Structure MH4-4, I4-3, & RCP	CPDC	Completed	100%	4/4/22	4/12/22		█																				
A3060	PH3F Test Pit, Layout, and Sawcut	CPDC	Completed	100%	4/4/22	4/6/22			█																			
A3050	PH3H Install Stormdrain Structure I9-2 and RCP	CPDC	Tentative on RFIs Resolution	0%	4/18/22	4/23/22																						
A3070	PH3F Install Stormdrain Structure MH4-1, I4-1, MH4-5, I4-6	CPDC		20%	4/6/22	5/1/22		█	█	█	█	█	█															
A3090	Perform CCTV Inspection	CPDC	Phase 3G (Porter St Alley)	0%	4/18/22	4/18/22																						
A3100	PH3G Reconstruct Alley 2, Dirve-way, Curb&Gutter and Sidewalk	CPDC	Porter St Alley	0%	4/21/22	4/28/22																						